-Regular Meeting Minutes CAPITAL PROJECT BUILDING COMMITTEE Wastewater Treatment Facility Conference Room

Committee:

Capital Project Building Committee

Date:

April 22, 2019

Time:

6:00 pm

Attendees:

Tom Arcari, Mark Belanger, Tom Lozaw, Steve Martino, Gil

Nadeau, Richard Negro, Ken Restelli

Absent:

Jim Tufts

Also Present:

Facilities Director: Steve Busel, O&G: Mark Sedensky, Assistant to the Town Manager: Scott Colby, Water Pollution Control: Joe Alosso, Associates from Daniel O'Connell's Sons, Inc., Associates

from Tighe & Bond

Early Departure:

Tour of the WPCF Phosphorus Upgrade Project

The committee decided not to tour the Facility because it began to rain. Mr. Alosso invited them to view the project at another time.

Call to Order:

The meeting was called to order at 6:00 pm by Chairman Mark Belanger.

Approval of Minutes:

RICHARD NEGRO MADE A MOTION TO APPROVE THE MINUTES FOR THE REGULAR MEETING ON MARCH 25, 2019. STEVE MARTINO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Update on the WPCF Phosphorus Removal Upgrade Project:

Mr. Alosso gave an update on the project. He stated that the project is going well and is on schedule. At the last meeting Mr. Alosso presented Change Order #3 in the sum of \$58,010.67 for the Committee's approval. There were many questions regarding additional charges for dewatering and the Committee decided to table the approval until more information could be presented. Associates from Daniel O'Connell's Sons, Inc. and Tighe & Bond were present at the meeting for clarification and discussion. The following summary information was provided: CR-06-Summary Information

Please see the following and attached information on the Additional Dewatering charge, There were two borings provided at bid time which were located on the west side of the Filter Building, TB-1 and TB-2 did not indicate any shale, the boring information is also attached. The second drawing in the attachment, C-104, shows where shale was found. There is no way this shale could have been anticipated based on provided information. The shale acted as a conduit, water flowed through the shale into the excavation even though the shale was above the level of

the water table. There were no test pits in the area of the Filter Building; in addition, test pits were completed after the job was underway. The test pit locations are indicated by a rectangle with an X on the attached C-106. The issue caused by the layer of shale which acted as a conduit was further compounded by the abnormally high amounts of rain and subsequent river flows. Flow levels for the Pequabuck River which runs immediately behind the Filter Building are also included.

Change Order #3 was done on a Time & Material basis to save on the cost. The cost of this Change Order will come from contingency. Discussion continued.

RICHARD NEGRO MADE A MOTION TO APPROVE CHANGE ORDER #3 FOR CONTRACTOR DANIEL O'CONNELL'S SONS, INC. IN THE SUM OF \$58,010.67. GIL NADEAU SECONDED THE MOTION. THE MOTION PASSED 5 VOTES YES, 2 VOTES NO. (RICHARD NEGRO AND STEVE MARTINO VOTED NO) THE MOTION CARRIED.

For the record: Vice Chairman Martino stated:

Because the project is at such a low contingency amount, he doesn't have too many issues with this but there are a couple of things that he is not happy about.

Approval of Payment Application #9;

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT APPLICATION #9 TO DANIEL O'CONNELL'S SONS, INC. THAT INCLUDES CHANGE ORDER #3 IN THE SUM OF \$1,133,865.54. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Update on the Wheeler School Project:

Mark Sedensky gave an update on the project. He stated that the project is on schedule. Due to the Spring break, demolition occurred in different areas of the building. At this time the project is still financially sound.

Proposed Change Orders:

PCO 00036 Addit Marker and Tack Boards

Provide additional Markerboards and Tackboards per response to RFI #064. Work was requested by Principal. This change does not include "relocation" of existing markerboards that will be removed to install the replacement whiteboards. That work if requested can be performed on a Time & Material basis. This Change Order is in the sum of \$8,233.00.

STEVE MARTINO MADE A MOTION TO APPROVE PROPOSED CHANGE ORDER #00036 FROM O&G INDUSTRIES IN THE SUM OF \$8,233.00. GIL NADEAU SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

PCO 00044 Rm C119 Therapy Swing + PR7 Casework

Ref: RFI#88, SKS-15 Rm C119 Swing Support

Provide additional labor and material to furnish and install structural support for therapy swing in Room C119 Resource Room. Work was requested by Wheeler School Staff. The Change Order is in the sum of \$3,608.00.

STEVE MARTINO MADE A MOTION TO APPROVE PROPOSED CHANGE ORDER #00044 FROM O&G INDUSTRIES IN THE SUM OF \$3,608.00. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Payment Application #8:

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT APPLICATION #8 FROM O&G INDUSTRIES IN THE SUM OF \$811,539.79. KEN RESTELLI SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Additional Supply order for the Wheeler School Project:

Mr. Busel, Facilities Director informed the committee that Scott Martin, Custodial Director, has been getting quotes from 3 different vendors for additional supplies for Wheeler Elementary Schools. He is requesting that the Committee approve the additional funds to purchase the equipment need for Wheeler School.

The low bidders for the required supplies are:

 NEC Supply, LLC
 \$15,311.70

 School Fix
 \$ 389.85

 Staples
 \$ 5,111.46

TOTAL AMOUNT \$20,813.01

RICHARD NEGRO MADE A MOTION TO APPROVE THE PURCHASE OF ADDITIONAL SUPPLIES FOR WHEELER SCHOOL FROM NEC SUPPLY, LLC IN THE SUM OF \$15,311.70, SCHOOL FIX IN THE SUM OF \$389.85 AND STAPLES IN THE SUM OF \$5,111.46. STEVE MARTINO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Formal Approval for Phase 2 FF&E for Wheeler Elementary School:

On April 16 a proposal for FF&E for Phase 2 at Wheeler School was received from Insalco Corporation. Dr. Maureen Brummett, Superintendent, requested that it be forwarded to the Committee for approval prior to the next schedule meeting. On April 17 the Committee approved the purchase of the FF&E for Wheeler School. The five committee members that approved the purchase via e-mail were Steve Martino, Thomas Arcari, Gil Nadeau, Mark Belanger and Richard Negro. Tonight the Committee is asked to formally accept the purchase.

RICHARD NEGRO MADE A MOTION TO APPROVE THE PURCHASE OF FF&E FOR PHASE 2 OF THE WHEELER PROJECT IN THE SUM OF \$200,898.50 FROM INSALCO CORPORATION. STEVE MARTINO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Approval of Invoices:

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO KBA FOR INVOICE #16066.06-5 DATED MARCH 29, 2019 IN THE SUM OF \$577.50 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO KBA FOR INVOICE #16066.01-20 DATED MARCH 29, 2019 IN THE SUM OF \$8,338.77 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO IES FOR INVOICE #18019 DATED APRIL 1, 2019 IN THE SUM OF \$3,924.84 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO TRI STATE MATERIALS TESTING LAB, LLC FOR INVOICE #TSMT6445 DATED APRIL 8, 2019 IN THE SUM OF \$1,820.00 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO TRC FOR INVOICE #351541 DATED MARCH 26, 2019 IN THE SUM OF \$2,781.50 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

Other:

Scott Colby wants the committee to be aware that at Wheeler School they have uncovered an abandoned Transformer Vault and there is discussion about potential PCB's. He asked Steve Busel to speak to it. Mr. Busel stated that as part of the Phase 1 and 2 site survey that were done, they found a vault with 3 transformers in it. At this time they have not discovered any PCB's. The vault will need to be abated; they will remove the water and have it tested along with the sediment that is at the bottom of the tank. The vault is in the back of the building underground, it is shown on the drawings and will be removed. The removal of this vault is part of the existing contract. Mr. Busel after having conversations with Eversource, feels it probably doesn't contain PCB's but will keep the Committee informed about the testing results. Discussion continued.

Adjournment:

STEVE MARTINO MADE A MOTION TO ADJOURN THE MEETING. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED. The meeting was adjourned at 7:05 PM.

Respectfully Submitted,

Tina Gryque

Tina Gryguc

Recording Secretary

MOTION MADE AT THE CAPITAL PROJECTS BUILDING COMMITTEE MEETING April 25, 2019

RICHARD NEGRO MADE A MOTION TO APPROVE THE MINUTES FOR THE REGULAR MEETING ON MARCH 25, 2019. STEVE MARTINO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

RICHARD NEGRO MADE A MOTION TO APPROVE CHANGE ORDER #3 FOR CONTRACTOR DANIEL O'CONNELL'S SONS, INC. IN THE SUM OF \$58,010.67. GIL NADEAU SECONDED THE MOTION. THE MOTION PASSED 5 VOTES YES, 2 VOTES NO. (RICHARD NEGRO AND STEVE MARTINO VOTED NO) THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT APPLICATION #9 TO DANIEL O'CONNELL'S SONS, INC. THAT INCLUDES CHANGE ORDER #3 IN THE SUM OF \$1,133,865.54. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PROPOSED CHANGE ORDER #00036 FROM O&G INDUSTRIES IN THE SUM OF \$8,233.00. GIL NADEAU SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PROPOSED CHANGE ORDER #00044 FROM O&G INDUSTRIES IN THE SUM OF \$3,608.00. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT APPLICATION #8 FROM O&G INDUSTRIES IN THE SUM OF \$811,539.79. KEN RESTELLI SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

RICHARD NEGRO MADE A MOTION TO APPROVE THE PURCHASE OF ADDITIONAL SUPPLIES FOR WHEELER SCHOOL FROM NEC SUPPLY, LLC IN THE SUM OF \$15,311.70, SCHOOL FIX IN THE SUM OF \$389.85 AND STAPLES IN THE SUM OF \$5,111.46. STEVE MARTINO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

RICHARD NEGRO MADE A MOTION TO APPROVE THE PURCHASE OF FF&E FOR PHASE 2 OF THE WHEELER PROJECT IN THE SUM OF \$200,898.50 FROM INSALCO CORPORATION. STEVE MARTINO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO KBA FOR INVOICE #16066.06-5 DATED MARCH 29, 2019 IN THE SUM OF \$577.50 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO KBA FOR INVOICE #16066.01-20 DATED MARCH 29, 2019 IN THE SUM OF \$8,338.77 FOR

WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO IES FOR INVOICE #18019 DATED APRIL 1, 2019 IN THE SUM OF \$3,924.84 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO TRI STATE MATERIALS TESTING LAB, LLC FOR INVOICE #TSMT6445 DATED APRIL 8, 2019 IN THE SUM OF \$1,820.00 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO APPROVE PAYMENT TO TRC FOR INVOICE #351541 DATED MARCH 26, 2019 IN THE SUM OF \$2,781.50 FOR WHEELER SCHOOL. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.

STEVE MARTINO MADE A MOTION TO ADJOURN THE MEETING. RICHARD NEGRO SECONDED THE MOTION. THE MOTION PASSED UNANIMOUSLY. THE MOTION CARRIED.



Daniel O'Connell's Sons

Construction Managers and General Contractors

800 Kelly Way Holyoke, MA 01040 413-534-0246 413-534-2902 (fax)

April 8, 2019

CR-06 - Summary Information


Please see the following and attached information on the Additional Dewatering change, CR-06:

There were two borings provided at bid time which were located on the west side of the Filter Building, TB-1 and TB-2. Attached drawing C-106 has these two locations highlighted. Borings TB-1 and TB-2 did not indicate any shale, the boring information is also attached. The second drawing in the attachment, C-104, shows where shale was found, a photo is also included. There is no way this shale could have been anticipated based on provided information.

The shale acted as a conduit, water flowed through the shale into the excavation even though the shale was above the level of the water table.

There were no test pits in the area of the Filter Building, in addition test pits were completed after the job was underway. The test pit locations are indicated by a rectangle with an X on the attached C-106.

The issue caused by the layer of shale which acted as a conduit was further compounded by the abnormally high amounts of rain and subsequent river flows. Flow levels for the Pequabuck River which runs immediately behind the Filter Building are also included.



2 11/18 PRED-040CR.1 1 7/18 COANOUND PER-ADDRESS 1:9 0 1/18 I STRUED FOR CONTRUCTION A NAWAY OF DESCRIPTION Plainville WPCF Town of Plainville Tighe&Bond Plainville, Connecticut SITE ENLARGEMENT PLAN - 3 **Phosphorous** THIS SET OF DRAWINGS HAS BEEN MODIFIED TO INCORPORATE APPEARS THE CONSULTED TO INCORPORATE OF THE CONVENIENCE OF THE OWNERING FOR THE SEEN OWNERIED FOR THE SEEN OWNERIED FOR SOUNDED THAT ENDERNY OWNER THAT OF CONSULTED THAT SEEN OWNER THAT OF THE SEEN OWNER THAT SEEN OWNER THAT OF THE SEEN OWNER OWNER FOR THE SEEN OWNER THAT OF THE SEEN OWNER OWNER THAT OF THE SEEN OWNER C-104 Removal Upgrade N 809,932.15 E 969,033.18 N 809,992.40 E 969,128.96 N 810,072.02 E 969,136.69 CORNER CURB N 7,683,93 E-6,331,11 PC CURB N 7,683,93 E-6,351,66 PT CLRU N 7,683,25 E-6,352,28 END CURB N 7,883,28 E-6,352,28 N 810,007.28 E 969,150,50 BIT COKC WALK (TYP) SAWCUT EXISTING PAVEMENT SEE DETAIL N 810,055,96 N 810,049,46 COORDINATE NODE TABLE SCALD IN TRET DESCRIPTION CL WALK
CL RAND
CL WALK INV-184.0
INV-18 FF COP H 800,900.70 C 500,100.41

FC COP H 810,050.21 E 500,174.85

FC COP H 810,050.21 E 500,270.52

FC COP H 810,050.21 E 500,270.52

FC COP H 810,050.21 E 500,270.53

FC COP H 810,050.21 E 500,270.53 9 N 810,073.25 E 969,279.03 N 810,073.25 E 969,279.03 N 810,075.16 E 969,260.60 N 810,075.06 E 969,166.00 SOURCION PRE (TV)

COLLECTOR PRE (TV)

COLLECTOR PRE (TV)

ROOF LEAGER (TV) minim COORDINATE NODE TABLE DRAIN F GV 1 - 6 - 45° BEND, MJ - 53 - 48" SANITARY PH - 55 - SHIP-178.8 - 55 - INV H-175.1 N G" PVC IIN UN-175.1 N G" PVC IIN OUT-174.54 W 14" PVC 24" X 8" SDR 35 PVC TEE CL WALK
PT EOP
PC EOP of Il Column & States of St. INV-174.21 /
PALLYALVE
SERVICE
-2°CU
DOMESTIC WATER
6°DI
FIRE PROTECTION 6° PVC FILTER BACKWASH —
18° DI FILTER OVERROW
(RECYCLE TO FLOW EQ TANKS)

4° PWC FILTER

PRAIN GRAVITY SEWER 18" - 90" NIND, MI 24 - X2 - TEE, NJ 24 - X2 - TEE, NJ 24 - 45 - BERIO, NJ 6 - X4 - TEE, NJ FILTER BUILDING HYDRANT ASSEMBLY POPON CEMENTOR NO SEE BEN'S SHOOLE CONCRETE CAR (TRI) BIT CONC RAMP
SEE DETAIL 6" X 4" REDUCER, H) 6 CV, NJ 8" X 6" REDUCER, M3-6 1/2" Mg(OH), PVC TUBING IN 3" PVC CONTAINNEHT PIPE CL ELEVATIONS CONCRETE ENDWALL
END-01
INV IN-173.85 5
SEE DETAL, SHEET C-304
22 LEFE DETE 0
24 LEFE DETE 0 -24" DI SE 4" DI PLANT DICAIN GV, MI OUTLET CONTROL STRUCTURE— OCS-01 RIM=178,50± SEE DETAIL, SHEET C-505 -6- PVC ALL IN COLUMN IS DESCRIBED IN COLUMN IN UNDERGROUND STORMWATER INFILTRATION SYSTEM SEE DETAIL, SHEET C-505 RIM-178.70±
RIM-178.70±
RIM-178.70±
SEE DETAIL, SHEET C-505 shale 47 LF 12" HOPE @ 1.00% 5 3" PVC DECANT FORCE MAIN WGS-01 R BIO,092-20 E 909,146.59 ICS-01 R BIO,080.67 E 909,201.69 GCS-01 R BIO,123.15 E 909,235.67 CT2-02 R 809,967.22 E 909,073.54 SHI-04 N B10,007.37 E 969,133.54
SHH-05 N B10,026.45 E 969,140.02
CB-01 N B10,011.39 E 969,140.02 N 810,007,37 E 969,133.54 N 809,995.57 E 969,254.86 N 810,026.45 E 969,157.01 CHEMICAL FILL ENCLOSUR STRUCTURE CENTER COORDINATE NODE TABLE AND CONTROL SHEET C-STORY

AND CONTROL SHEET

AND CONTROL SHEET area SHH-03 \$ highlighted AP ANITARY NH.

40° SANITARY NH.

40° SANITARY NH.

THY THA 174,20 E. 14° PVC

THY THA 174,20 E. 14° P SPH-06 RIM-17B.8± INV IN-179-7 E 3" PVC INV IN-173.8 SW 6" PVC SEE DETAIL, SHEET G-506 N WITH 4' DEEP SUMP— CB-01 GRATE=178.00 INV OUT=173.78 N SLOPE AT 0.5% MIN. CONTINUOUSLY DOWN-TOWARD CHEMICAL TRANSITION SUMP CONCRETE LOADING RAMP 1" PVC TUBING (COAGULANT) IN 4"
PVC CONTAINMENT 14 LF 12" PVC STORM @ 1.00% 12" GV SPILL CONTAINHENT ISOLATION VALVE CONCRETE CURB (TYP) CONCRETE WALK 60 LF 12" PVC STORM @ 1,009 CONCRETE SPILL PAD 3/4" PVC TUBING (COAGULANT) IN 3" PVC CONTAINMENT 60° CHEMICAL TRANSITION SUNIN INV IN = 173.5 H 2" POT INV IN = 173.5 H 2" POT INV OUT = 173.5 W 4" POT INV OUT = 173.5 W 4" POT 200 DUTAL, SHEET C-509, 3/4" PVC TUBING (COAGULANT) IN CAST STATEMENT AND CONTAINMENT AND COST (SEE NOTE 2) CONCRETE SPILL PAD (EST PIT (TYP) 1. PVC TUBING (COAGULANT) IN 4. FULL DEPTH Switch Cathers 30, 2012-2 organ Bys MSISSE Florid Cathers 30, 2012-2 organ Bys MSISSE, CITOR Tich & Bard, Inc. MVN0415 Flaters Cathers

Consulting Engineers

Project: Location:

Phosphorus Removal Upgrade Plainville WPCF - Plainville, CT

Client: Town of Plainville Boring No.

TB-1/MW-1

Page of 2

File No. P-06592 Checked by: D. Brogan

Drilling Co.: Soil Exploration Corp. Casing Sampler Groundwater Readings Foreman: George Туре HSA-HW Split Spoon Date Time Depth Casing Sta. Time T&B Rep.: D. Connolly I.D./O.D. 4.3"/8.3"-4"/4.3" 1-3/8"/2" 11/11/2016 13:00 8.6 +/- 48 Hours Date Start: 11/09/16 End: 11/09/16 Hammer Wt. 140# Location See Exploration Location Plan Hammer Fall 30" ± 176' Datum: NGVD 29 GS. Elev. Auto Hammer Other

Depth (ft.)	PID	Sample No.	Sample Depth (ft.)	Blows Per 6"	Sample Description	General Stratigraphy	N o t e s	Well C		tion n mount id box
	0.0	S-1/19	0-2	4 - 6 8 - 13	6" Topsoil S-1: Medium dense, red/brown, fine to medium SAND, some Silt, trace Organics, dry, wood in tip	0.5' TOPSOIL				Cuttings nd Sand
	0.0	S-2/4	2-4	16 - 16	S-2: Medium dense, red/brown, fine to medium SAND, trace Silt, trace organics, dry			2" PVC Riser	Be 3'	entonite
	1.2	S-2A/4		10 - 10	S-2A: Medium dense, black, SILT, some fine Sand, dry					
5	0.0	S-3/0	4-6	5 - 5	S-3: No recovery			5'		
				6 - 7						
	1.1	S-4/4	6-8	7 - 12	S-4: Medium dense, black, SILT, some fine	FILL				
				12 - 18	Sand, dry					
	0.8	S-5/8	8-10	9 - 13	S-5: Medium dense, dark brown, SILT, some fine Sand, moist; S- 5A: Medium dense, red/brown SILT, trace Gravel, trace Sand,					10.0
10	0.0	S-5A/8 S-5B/6		9 - 9	moist; S-5B: Medium dense, dark brown, fine SAND, little Silt, little Organics, moist		1	0.010	Ŧ	#2 Sand
	1.0	S-6/14	10-12	3 - 3	S-6: Loose, dark brown, SILT, some fine			Slot Screen		
	0.0			3 - 8	Sand, little Organics, moist					
	0.0	S-7/5	12-14	5 - 6	S-7: Medium dense, dark brown, fine SAND,	12.4'				
	0.0	S-7A/10		7 - 7	some Silt, trace Gravel, wet S-7A: Medium dense, red/brown, fine to	SAND				
,					coarse SAND, some Gravel, trace Silt, wet	15'				
15	0.0	S-8/6	15-17	5 - 6	o o. Medidin dense, dark brown, line oAND	15.5' SAND AND SILT				
	0.0	S-8A/8		12 - 13	and SILT, wet S-8A: Medium dense, dark brown, fine SAND,					
	0.0	S-8B/6			some Silt, little Gravel, wet					
					S-8B: Medium dense, gray, fine to coarse SAND, some Gravel, trace Silt, wet					
					SAND, Some Graver, trace Siit, wet					
20	0.0	S-9/5	20-22	6 - 7	S-9: Medium dense, red/brown, fine to coarse					
	0.0	S-9A/8		8 - 11	SAND, trace Gravel, trace Silt, wet S- 9A: Medium dense, tan, fine SAND, trace Silt,		0			
					wet	CAND	2			
						SAND				
25	0.0	S-10/10	25-27	5 - 5	S-10: Medium dense, tan, fine SAND, trace					
				8 - 8	Silt, wet					
		1								
30										

NI	~ 1	-	_	
N	ΟI	Ŀ	S	

^{1.} On 11/11/16 a Shelby tube was pushed 5' west of TB-1/MW-1 at a depth of approximately 9.5-12' below the ground surface, and the tube contained fill soils.

2. Advanced boring to 22 feet using HSA, and from 22 to 32 feet using HW casing and drive and

wash methods.

Proportio	ons Used
TRACE (TR.)	0 - <10%
LITTLE (LI.)	10 - <20%
SOME (SO.)	20 - <35%
AND	35 - <50%

D	ensity/Cor	nsistency	
		VERY SOFT	<2
VERY LOOSE	0-4	SOFT	2-4
LOOSE	4-10	MEDIUM	4-8
MEDIUM DENSE	10-30	STIFF	8-15
DENSE	30-50	VERY STIFF	15-30
		HADD	10-00



Consulting Engineers

Project: Location: Phosphorus Removal Upgrade Plainville WPCF - Plainville, CT

Client:

Town of Plainville

TB-1/MW-1 Boring No.

 Page
 2
 of
 2

 File No.
 P-06592

 Checked by:
 D. Brown
 P-06592

D. Brogan

Drilling Co.:	Soil Exploration Co	orp.			Casing	Sampler			Groundwate	er Readings	
Foreman:	George			Туре	HSA-HW	Split Spoon	Date	Time	Depth	Casing	Sta. Time
T&B Rep.:	D. Connolly			I.D./O.D.	4.3"/8.3"-4"/4.3"	1-3/8"/2"	11/11/2016	13:00	8.6		+/- 48 Hours
Date Start:	11/09/16	End:	11/09/16	Hammer Wt.		140#					
Location	See Exploration Lo	ocation Plan		Hammer Fall		30"					
GS. Elev.	± 176' Datum: N	NGVD 29		Other	Auto Ha	ammer					
										N	

Depth (ft.)	PID	Sample No. Rec. (in)	Sample Depth (ft.)	Blows Per 6"	Sample Description	General Stratigraphy	N o t e s	Well Construction
	0.0	S-11/13	30-32		S-11: Medium dense, tan, fine SAND, trace Silt, wet	SAND		
				5 - 6	50			
					Bottom of Exploration at 32'			
35								
40								
45								
45								
50		-						
		-			-			
		-					-	_
ger some					-			
55								
					1			
					1			
60								

60								
Notes:			Proportio TRACE (TR.) LITTLE (LI.) SOME (SO.) AND	0 - <10% 10 - <20% 20 - <35% 35 - <50%	VERY LOOSE LOOSE MEDIUM DENSE DENSE	0-4 4-10 10-30 30-50	VERY SOFT SOFT MEDIUM STIFF VERY STIFF HARD	<2 2-4 4-8 8-15 15-30 <30

Consulting Engineers

Project: Location: Phosphorus Removal Upgrade Plainville WPCF - Plainville, CT

Client:

Town of Plainville

TB-2 Boring No. Page 1 of 2 File No. P-06592 Checked by: D. Brogan

Drilling Co.: Soil Exploration Corp. Casing Sampler Groundwater Readings Foreman: George Туре HSA-HW Split Spoon Date Time Depth Casing Sta. Time T&B Rep.: D. Connolly I.D./O.D. 1-3/8"/2" 4.3"/8.3"-4"/4.3" Date Start: 11/09/16 End:
Location See Exploration Location Plan 11/09/16 Hammer Wt. 140# See note 1 Hammer Fall 30" GS. Elev. ± 177' Datum: NGVD 29 Other Auto Hammer

	· ± 1//	- Datum. 140			AutoTiailinei			
Depth (ft.)	PID	Sample No. Rec. (in)	Sample Depth (ft.)	Blows Per 6"	Sample Description	General Stratigraphy	N o t e s	Well Construction
	0.0	S-1/24	0-2	5 - 9	4" Topsoil	0.3' TOPSOIL		
	0.0			12 - 20	S-1: Medium dense, red/brown, fine to medium SAND, little Gravel, trace Silt, dry			
		S-2/12	2-4	12 - 12	S-2: Medium dense, red/brown, fine to coarse			
				12 - 12	SAND, some Gravel, little Silt, dry			
_ [0.0	S-3/6	4-6	10 - 6	S-3: Medium dense, red/brown, fine to medium SAND, trace Silt, trace Gravel, dry			
5 -	0.0	S-3A/10		6 - 15	S-3A: Medium dense, red/black, fine SAND and SILT, trace organics, dry			
	6.4	S-4/8	6-8	10 - 13	S-4: Dense, red/brown, fine to coarse SAND, some Gravel, trace Silt, dry		1	
	0.0	S-4A/4		30 - 34	S-4A: Very dense, gray, CONCRETE fragments, dry	FILL		
	0.0	S-5/6	8-10	11 - 13	S-5: Medium dense, red/brown, fine to coarse SAND, some Gravel, trace Silt, moist			
	0.0	S-5A/12		16 - 17	S-5A: Medium dense, red, coarse SAND, some Gravel, trace Silt, wet			
10	0.0	S-6/15	10-12	11 - 13	S-6: Medium dense, red/brown, fine to medium			
				10 - 16	SAND, some Silt, trace Gravel, wet			*
	0.0	S-7/14	12-14	20 - 48	S-7: Very dense, red/brown, fine to medium			
				35 - 44	SAND, some Silt, trace Gravel, wet			
45						14.5'		
15	0.0	S-8/16	15-17	20 - 26	S-8: Very dense, red/brown, fine to coarse			No Well Installed
				26 - 30	SAND and GRAVEL, trace Silt, wet	SAND and GRAVEL		
						18.5'		
20	0.0	S-9/6	20-22	10 - 15	S-9: Dense, red/brown, fine to coarse SAND,			
				16 - 16	trace Gravel, trace Silt, wet		2	
25	0.0	S-10/18	24-26	5 - 5	S-10: Medium dense, tan/brown, fine SAND,	SAND		
25				6 - 7	some Silt, wet			
					S-11: Medium dense, tan, fine SAND, trace			
30	0.0	S-11/7	29-31	4 -5	Silt, wet			

Notes:
1. Groundwater observed at a depth of approximately 7' during drilling based on sample wetness
2. Advanced boring to 22 feet using HSA, and from 22 to 31 feet using HW casing and drive and
wash methods

Proportio	ons Used	D	ensity/Cor	
TRACE (TR.) LITTLE (LI.) SOME (SO.) AND	0 - <10% 10 - <20% 20 - <35% 35 - <50%	VERY LOOSE LOOSE MEDIUM DENSE DENSE	0-4 4-10 10-30 30-50	VERY SOFT SOFT MEDIUM STIFF VERY STIFF

HARD

2-4

4-8

8-15 15-30

Tighe&Bond

Consulting Engineers

Project: Location: Phosphorus Removal Upgrade Plainville WPCF - Plainville, CT

Client:

Town of Plainville

 Boring No.
 TB-2

 Page
 2 of 2

 File No.
 P-06592

File No. P-06592 Checked by: D. Brogan

Drilling Co.:	Soil Exploration C	orp.			Casing	Sampler			Groundwate	er Readings	
Foreman:	George			Туре	HSA-HW	Split Spoon	Date	Time	Depth	Casing	Sta. Time
T&B Rep.:	D. Connolly			I.D./O.D.	4.3"/8.3"-4"/4.3"	1-3/8"/2"					
Date Start:	11/09/16	End:	11/09/16	Hammer Wt.		140#		See	note 1		
Location	See Exploration Le	ocation Plan		Hammer Fall		30"					
GS. Elev.	± 177' Datum: I	NGVD 29		Other	Auto Ha	ammer					

	GS. Elev	± 177'	Datum: No	GVD 29		Other	Auto F	lammer							
Bottom of Exploration at 31'		PID	No.	Depth	Blows Per 6"		Sample D	escription		General S	tratigraphy	o t e	W	/ell Construc	ction
A0					6 - 9					SA	ND				
45 No Well Install 50 Solution Proportions Used Proportions Used VERY LOSE LOSE						Во	ttom of Exp	loration at 31	,						
40															
45 No Well Install 50 Solution Proportions Used Proportions Used VERY LOSE LOSE															
40															
No Well Install	35														
No Well Install															
No Well Install															
No Well Install															
No Well Install															
Density/Consistency	40														
Density/Consistency	1														
Density/Consistency															
Density/Consistency															
Density/Consistency	15													- Wall Inch	ام داله ما
Density/Consistency	45					1							N	o well inst	alled
Density/Consistency															
Density/Consistency															
Notes: Proportions Used TRACE (TR.) 0 -<10% LITTLE (LI) 10 -<20% MEDIUM DENSE 10-30 STIFF															
Notes: Proportions Used TRACE (TR.) 0 -<10% LITTLE (LI) 10 -<20% MEDIUM DENSE 10-30 STIFF	50									(W)					
Proportions Used Density/Consistency] 30														
Proportions Used Density/Consistency															
Proportions Used Density/Consistency															
Proportions Used Density/Consistency															
Proportions Used Density/Consistency	55														
Notes: Proportions Used Density/Consistency															
Notes: Proportions Used Density/Consistency															
Notes: Proportions Used Density/Consistency						1									
Proportions Used Density/Consistency															
TRACE (TR.) 0 -<10%	60														
LITTLE (LL) 10 - <20% LOOSE 4-10 MEDIUM SOME (SO.) 20 - <35% MEDIUM DENSE 10-30 STIFF	Notes:									VEDVI			V	ERY SOFT	<2
30ME (30.) 20 - 33% 3111								LITTLE (LI.)	10 - <20%	LOOSE MEDIU	M DENSE	4-10 10-30) M	IEDIUM	2-4 4-8 8-15
AND 35-<50% BETOL VERY STIFF HARD								AND	35 - <50%	DENSE		30-50) V	ERY STIFF	15-30 <30



Northwest corner of excavation for Filter Building

Plainville WPCF - River Flow Data

	Days	Integral	Volume in ft ^A 3	lume in ft^3 Average Flow	Average Flow	Average Flow	Volume (acre-	Variance from
Year	(Sept 1 - Nov 7)	(ft^3/sec)*day	in 69 days	ft^3/sec	ft^3/day	acre-foot/day	feet) in 69 days	Average
2016	69	1,204	104,025,600	17	1,507,617	35	2,388	-40%
2017	69	2,865	247,536,000	42	3,587,478	82	5,683	43%
2018	69	7,335	633,744,000	106	9,184,696	211	14,549	7992
69 year average	69	2,004	173,145,600	29	2,509,357	58	3,975	•

Based on information collect by the USGS and posted on waterdata.usgs.gov Measuring station - <u>USGS 01.189000 Pequabuck R at Forestville, CT</u>